

C/M or P/M Reviewed:		<u>CONSTRUCTION JOB HAZARDS ANALYSIS</u> <i>Concrete Truck / Pumping</i>
Building & Room(s):	Contractor/Subcontractor Name:	Rev: 2015
Scope of Work: <i>Please list the scope of work in this area. (Example pumping, pouring & finishing 5 yds of concrete) (and remove these directions).</i>		
Tasks being Performed	Potential Safety Risks/Hazards	Safety Controls / Mitigations
<p><i><u>This is a TEMPLATE</u></i></p> <p>Set up Pumper, Mixer truck & work area (delineate as necessary)</p> <p>Extend boom & run pump hoses to discharge area.</p> <p>Extend shoot from mixer to hopper</p> <p>Pump concrete (amount)</p> <p>Demobilizing (hose breakdown)</p> <p>Clean up</p> <p><u>Washout will not occur onsite</u></p> <p><u>Note: Traffic/ Pedestrian control plan may be required</u></p>	<p>Risk of injury to automobile, pedestrian traffic or bystanders</p>	<p>A Traffic / Pedestrian Control Plan is required when blocking or partially blocking any walkway, roadway or driveway.</p> <p>Work area should be delineated off from Un-Authorized personnel & signs posted</p> <p>All personnel must use caution when in or around pumping activities and work areas.</p> <p>Proper PPE shall be worn by adjacent personnel, as required by their proximity to the work task.</p>
	<p>Risk of accidental release into the storm water drains</p>	<p>Follow Program as required.</p> <p><u>Slurry, mixture or tap water shall not be allowed to reach or enter storm drains.</u></p> <p>Storm drains that are below the work area, shall be protected.</p> <p>Visqueen area under hopper & mixing truck to help with containment.</p> <p>The use of plastic kiddie pools will help with containment, spills & demobilizing pump hoses.</p>
	<p>Risk of personal injury from being exposed to Alkaline & Silica based products & caustic burns</p>	<p>Where exposure to concrete products occurs, wear impervious clothing to eliminate skin contact.</p> <p>Face shield, safety glasses & long sleeve shirt shall be worn by the employee at the point of discharge.</p> <p>Proper PPE shall be worn by adjacent personnel, as required by their proximity to the work task.</p> <p>All employees shall be trained in Silica Awareness</p> <p>Respirators will be required when dry mixing concrete products.</p>

Employee Signatures:	Date:

Employee Signatures:	Date:

Employee Signatures:	Date:

A signed copy of this JHA must be posted while the applicable subcontractor is working on-site and be available to any employee upon request.