

C/M or P/M Reviewed:	<u>CONSTRUCTION JOB HAZARDS ANALYSIS</u> <i>Scaffolds</i> <i>Erector / User</i>	
Building & Room(s):	Contractor/Subcontractor Name:	Rev: 2015
Project:	Date:	

Scope of Work: Please list the scope of work in this area. (erecting scaffold to support other tasks; using scaffold to perform other tasks) (and remove these directions).

Tasks being Performed	Potential Safety Risks/Hazards	Safety Controls / Mitigations
<p><i><u>This is a TEMPLATE</u></i></p> <p>Please identify which scaffold you are installing (Steel Staging, Tube & Coupler, Systems or Mobile)</p> <p>Please identify which scaffold you will be using. (Steel Staging, Tube & Coupler, Systems & Mobile)</p> <p>Give heights & lengths of the scaffold being erected or worked from</p> <p>Fall Protection is required for erecting scaffolds with the working platform over 6'</p> <p>House Keeping</p> <p>(and remove these directions).</p>	<p>Risk of serious bodily injury or death</p>	<p>The erecting & dismantling of scaffolding shall be performed under the direction of a qualified person.</p> <p>Erecting or working on scaffolds over 6' (Aff) with out a guardrail system in place, fall protection will be required.</p> <p>A Fall Protection Matrix is also required when using FP equipment.</p> <p>Inspections of scaffolds by a competent person shall occur after the scaffold has been erected to ensure its been properly erected and then tagged. (RED, YELLOW or GREEN.)</p> <p>Scaffold placed over passageways, doorways, streets or any location where they may have activities being conducted over any other areas; need to be protected by barricades and signage to establish walkways to divert traffic away from construction areas.</p> <p>Pre-shift inspections of scaffolds by a qualified person shall occur prior to the start of work or shift.</p> <p>All employees shall be trained and instructed in the safe use of scaffolds.</p> <p>For mobile scaffold, ensure "ALL" scaffold wheels are locked when working from the platform.</p>
	<p>Risk of slip, trips & falls</p>	<p>The area on, near or around scaffold are to be kept clear of any debris</p> <p>Be aware of your surroundings.</p> <p>Maintain proper footing & body positioning at all times</p>

Employee Signatures:	Date:

Employee Signatures:	Date:

Employee Signatures:	Date:

A signed copy of this JHA must be posted while the applicable subcontractor is working on-site and be available to any employee upon request.